EXTENSION OF TIME PROPOSAL

1	Name of work	Providing Solid Waste Management works Ward No-8
2	Amount of Work Portion	24,90,301/=
3	Estimated Cost	25.00 Lakhs
4	Name of contractor	M/S Executive Engineers K.R.I.D.L
5	Agreement No.	251/18-19
6	No. and date under which work order issued	B.B.M.P/EE/BTP/WO/251/18-19 Date - 28-02-2019
7	Time limit originally fixed for completion	60days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	— Nil —
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	516- Days.
15	Date of recommending time limit applied for	28-3-19 to 22.9.20.
16	Whether the orginal application of the contractor is enclosed.	—
17	Balance of work remaining to be done	100 %
18	Probable time required for completion of remaining work	22.9.20.
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Normal Fine be Considered for Delay in work.
22	Remarks of the EE with the daily rate of penalty proposed	EoT may be Approved as per AEE recommendation.

Assistant Engineer

Executive Engineer
Byatarayanapura Division
ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ, ಬೆಂಗಳೂರು

Assistant Executive Engineer

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ